

Vali Cooper & Associates Inc.

Memorandum

Date: June 8, 2011

To: Rodrigo Macaraeg, PE
City of Mountain View Public Works

cc:

From: Rany Chek, PE
Vali Cooper & Associates Inc

Subject: **Permanente Creek Trail POC Monthly Update (May 2011)**

Progress of Work This Month

The work completed on the project in the month of May 2011 on the south side of the project consisted of placement of concrete bridge deck from Bent 5 to Hinge 1 (near Bent 7). Upon deck concrete placement, the installation of prestress strands was installed and the bridge was stressed after 10 days of the deck pour. Falsework was then be release and removed up to Hinge 1. And portions of the concrete bridge barrier from Abutment 1 to Bent 5 was also formed and poured.

On the north side, the slab bridge deck from Bent 11 to Abutment 16 was completed and falsework removed after the curing period. The contractor continued with the construction of the SCVWD Floodwalls, with footing and wall pours. In the completed sections of the floodwall, backfill was placed and aggregate base was placed for the pathway structural section. Construction of the temporary falsework also commenced on the box girder section from Bent 9 to Bent 11.

The project continued with SWPPP monitoring, maintenance, and compliance. SWPPP BMP's are being maintained by the contractor and routinely inspected jointly by VC&A representative and the contractor in accordance with the permit.

Work also continues this month from the administrative aspect of the project, with various new submittals and RFI's being reviewed (by City, Mark Thomas, and VC&A) that will be incorporated into the components for the project.

Projected Work Next Month

For the month of June 2011, on the north side of the project, the project will continue with the concrete bridge barrier from Abutment 1 to Hinge 1. Construction is also scheduled to begin with tunnel crossing Old Middlefield, as well as the 45 day closure of Telford Avenue (per Stage 1) that will include underground utility installation, storm drain systems, and pump station installation.

The north side of the project will continue with the SCVWD floodwall construction and partial paving of the new pathway. Work will continue to construct the temporary falsework for the box girder bridge from Bent 11 to Bent 9.

The project will continue with SWPPP monitoring, maintenance, and compliance. SWPPP BMP's are being maintained by the contractor and routinely inspected jointly by VC&A representative and the contractor in accordance with the permit.

Critical Activities

The critical path activity this month was the construction of the SCVWD floodwall.

Project Issues

There were no project issue for the month of May 2011. As discussed in last months report, due to unavailability of falsework beams by the contractor, the full freeway closures to construct the falsework over US101 at this time, has been postponed and rescheduling is unknown depending on materials.

Public Relations and Outreach

The team is continually monitoring and addressing any potential concerns by the public, which so far to date have been minimal if any. Public Notifications will be issued to residents for the 45 day temporary closure of Telford.

See project progress photos on following pages.



Bridge Deck Pour from Bent 5 to Hinge 1



Construction of the SCVWD Floodwall.