

PERMANENTE CREEK TRAIL PROJECT, HIGHWAY 101 TO OLD MIDDLEFIELD WAY

CONSTRUCTION UPDATE NO. 2

Updated: March 2, 2011

Note: This construction update webpage will be updated the first week of every month for the duration of construction of the Permanente Creek Trail Project. The webpage may be updated more frequently should the need arise to inform the public about a specific event, issue, and/or construction activity.

**** General construction information and project schedule are shown below. The current construction update is shown on the next page. ****

Construction – General Information

Construction of the project began in December 2010 and is expected to continue through spring 2012. The bridge will be constructed before the tunnel.

Pile driving will be necessary to construct the foundation of the bridge. Pile driving may cause considerable noise and vibrations. Specific information about pile driving including the hours and locations it will occur will be distributed to directly impacted residents and businesses. During the bridge construction, the trail from Highway 101 to Charleston Road will be closed, and freeway and lane closures on Highway 101 will occur at night between the hours of 12am and 5am. Work in the freeway median and construction of the bridge above the freeway may cause temporary traffic delays through the construction site.

During the tunnel construction, it will be necessary to close Telford Avenue from Old Middlefield Way to Spring Street for 45 days during the 2011 Crittenden School summer recess. In addition, lane closures and traffic control along Old Middlefield Way between Highway 101 and Sierra Vista will be necessary.

Construction vehicles and equipment will enter and exit the work zone during construction and this movement will have some impact on traffic on Charleston Road and Old Middlefield Way.

Residents and businesses directly impacted by construction will be notified of specific events and construction impacts during construction.

The overall construction schedule is as follows:

(Current as of February 28, 2011)

Begin Project Construction	December 2010
Pile Driving	December 2010 to February 2011
Bridge Construction	December 2010 to December 2011
Tunnel Construction	Summer 2011 to Spring 2012
45-day Telford Avenue Closure	Summer 2011
Complete Project Construction	Spring 2012

**** Current Construction Update ****

The following construction update covers the period from February 1 through February 28, 2011.

Major Work Completed To Date (Activity – Month Completed)

Pile Driving Completed – February 2011

Bridge Footings Completed – February 2011

Work Completed – February 2011

The following work was completed in February 2011:

- Pile driving from Highway 101 to Old Middlefield Way and Highway 101 median (completion of all pile driving). (See Photo 1 below)
- Excavation, forming, rebar installation, and concrete pours of bridge footings. (Photo 2)
- Forming, rebar installation, and concrete pours of bridge columns and abutment walls. (Photos 3 and 4)
- Ongoing establishment and maintenance of storm water pollution prevention measures.

Work Planned and Impacts to the Public – March 2011

Planned Work:

- Continue forming, rebar installation, and concrete pours at the bridge columns.
- Structural backfill at bridge footings and abutments.
- Commence falsework construction for the reinforced slab sections of the bridge.
- Continue with storm water pollution and prevention establishment and maintenance.

Impacts to the Public:

- Traffic delays are expected while motorists become familiar with the new lane alignment. This lane alignment will be in place for several months while the bridge is being constructed.
- Traffic delays should be expected during lane closures from 12am and 5am and during peak daytime traffic hours from construction in Highway 101.
- Work in the Highway 101 median will require some night work with various lane closures occurring between the hours of 12am and 5am.
- Motorists are encouraged to consider alternate routes including Amphitheatre Parkway, Old Middlefield Way, Rengstorff Avenue, Shoreline Boulevard, and Charleston Road to avoid traffic delays during construction.

For more information regarding the Permanente Creek Trail extension project, please contact the City's project manager:

Sean Rose
Senior Civil Engineer
City of Mountain View - Public Works Department
500 Castro Street
Mountain View, CA 94041
(650) 903-6311
srose@mountainview.gov

Construction Photos – February 2011



Photo 1 – Pile driving in Highway 101 median



Photo 2 – Concrete pour of bridge footing south of Highway 101



Photo3 – Concrete pour of bridge columns south of Highway 101



Photo 4 – Rebar installation for bridge columns south of Highway 101